

**KENDRIYA VIDYALAYA, N
SPECIAL REPAIR AND MAINTENANCE**

KVS HQRS, LETTER NO. 110116-06/2016-KVS/HQ/WK-II DATE:16.10.2018

S.N.	NAME OF THE CIVIL WORKS (SPL R&M OF CLASS ROOM,TOILET,BOUNDARY WALL,WATER PROOFING TREATING) UNDERGOING BY CPWD,BBSR	ESTIMATED AMOUNT RS.67.50LAKHS	FUND SANCTIONED RS.60 LAKH
1	BCD-2, CPWD,BBSR	RS.67.50LAKHS	RS. 60 LAKH

**Vide . KVS,HQRS letter no. 110116-06/2016-KVS/HQ/WK-II/1518,1523 & 15
CPWD,BCED-II,BBSR.**

S.N.	Name of the Electrical Works undergoing by EE,Electrical, CPWD,BCED-II,BBSR	Estimated	Fund Sanctioned
		Amount (Rs. in Lakh)	(Rs. in Lakh)
1	SITC of outdoor feeder pillar and laying of UG cable for staff quarters	Rs 3.51 Lakh	Rs.2.50 Lakh
2	Electrical wiring & fitting of 12 toilets of School building	Rs. 4.00 Lakh	Rs. 3.00 Lakh
3	SITC of fire fighting system for school building	Rs.19.73 Lakh	Rs.10.00 Lakh
	Total released amount		Rs.15.50 lakh

**IO.2, CRPF CAMPUS,BBSR
NANCE WORK OF VIDYALAYA BUILDING**

STARTING DATE	PROGRESS OF THE WORK
Jan-21	95% WORKS COMPLETED -WORK UNDER PROGRESS AND IT WILL BE LIKELY TO COMPLETE BY MARCH 2022

28 dated 09.11.2021 the following works have been under going by EE, Electrical,

Estimated time from Dec' 2021	Progress of the work by CPWD (Electrical),BBSR
4 months	Work is under progress and it will be completed by March 2022.
4 months	Work is under progress and it will be completed by March 2022.
4 months	Work is not started yet. But work is already awarded to concern firm by EE,CPWD (Electrical) ,BBSR